Exhibit B

ID	% Compl	Task Name	Duration	Start	Finish	Predecessors
1	0%	Notice to Proceed	1 d	Tue 7/21/26	Tue 7/21/26	
2	0%	**Buncombe Co - Emergency Services and Storage facility**	**143.2 w**	Wed 7/22/26	**Thu 4/26/29**	
3	0%	**Predesign / Advance Planning**	**16.4 w**	Wed 7/22/26	**Thu 11/12/26**	
4	0%	Mobilization	2 w	Wed 7/22/26	Tue 8/4/26	1
5	0%	Mtg - Kick-Off Meeting	1 d	Wed 8/5/26	Wed 8/5/26	4
6	0%	Scan to BIM	4 w	Wed 8/5/26	Tue 9/1/26	4
7	0%	Assessments and Due Diligence	2 w	Wed 8/5/26	Tue 8/18/26	4
8	0%	Inventory and Equipment Assessment	5 w	Wed 8/5/26	Tue 9/8/26	4
9	0%	Preliminary Code Review	9 w	Wed 8/5/26	Tue 10/6/26	4
10	0%	Department Program Review - Existing Data	2 w	Wed 7/22/26	Tue 8/4/26	1
11	0%	Department Review - Existing Program	1 d	Wed 8/5/26	Wed 8/5/26	10
12	0%	Test Fits	3 w	Thu 8/6/26	Wed 8/26/26	11
13	0%	**Programming and Concept Layout**	**9.4 w**	**Wed 9/9/26**	**Thu 11/12/26**	
14	0%	Program Reconciliation	1 w	Wed 9/9/26	Tue 9/15/26	8
15	0%	Department Program Review	1 w	Wed 9/16/26	Tue 9/22/26	14
16	0%	Mtg- Department Meeting 2 - Updated From Inventory	1 d	Wed 9/23/26	Wed 9/23/26	15
17	0%	Update Program	1 w	Thu 9/24/26	Wed 9/30/26	16
18	0%	Finalize Program	1 d	Thu 10/1/26	Thu 10/1/26	17
19	0%	Develop Concept Layout	5 w	Thu 9/24/26	Wed 10/28/26	16
20	0%	Mtg - Department Meeting 3 - Concept Layout Comments	1 d	Thu 10/29/26	Thu 10/29/26	19
21	0%	Plan Development	2 w	Fri 10/30/26	Thu 11/12/26	20
22	0%	Concept Plan with Department Review Complete	0 d	Thu 11/12/26	Thu 11/12/26	21
23						
24						
25	0%	**Schematic Design - Interior Upfit**	**12.8 w**	**Fri 11/13/26**	**Tue 2/16/27**	
26	0%	**Drawing Development**	**12.8 w**	**Fri 11/13/26**	**Tue 2/16/27**	
27	0%	Project Kickoff + SD Mtg #1	1 d	Fri 11/13/26	Fri 11/13/26	22
28	0%	Plan Development	4 w	Mon 11/16/26	Tue 12/15/26	27
29	0%	Schematic Workshop #2	1 d	Wed 12/16/26	Wed 12/16/26	28
30	0%	Plan Development	4 w	Thu 12/17/26	Fri 1/15/27	29
31	0%	**Opinion of Probable Cost**	**4.4 w**	**Mon 1/18/27**	**Tue 2/16/27**	
32	0%	Budget Review	3 w	Mon 1/18/27	Fri 2/5/27	30
33	0%	Mtg - Budget Review Meeting	1 w	Mon 2/8/27	Fri 2/12/27	32
34	0%	County Manager / BOC Presentation	1 d	Tue 2/16/27	Tue 2/16/27	
35						
36						
37	0%	**Design Development Phase**	**16.8 w**	**Wed 2/17/27**	**Tue 6/15/27**	
38	0%	**Drawing Development**	**16.8 w**	**Wed 2/17/27**	**Tue 6/15/27**	
39	0%	Plan Development	2 w	Wed 2/17/27	Tue 3/2/27	34
40	0%	Design Workshop #1	0 d	Tue 3/2/27	Tue 3/2/27	39
41	0%	Plan Development	2 w	Wed 3/3/27	Tue 3/16/27	40
42	0%	Design Workshop #2	0 d	Tue 3/16/27	Tue 3/16/27	41
43	0%	Design Workshop #3	0 d	Tue 3/16/27	Tue 3/16/27	42
44	0%	Plan Development	4 w	Wed 3/17/27	Tue 4/13/27	43
45	0%	**Review and Package Drawing Set**	**3 w**	**Tue 4/13/27**	**Tue 5/4/27**	
46	0%	DD Set Completed	0 w	Tue 4/13/27	Tue 4/13/27	44
47	0%	QAQC Review	3 w	Wed 4/14/27	Tue 5/4/27	46
48	0%	**Opinion of Probable Cost (by CMAR)**	**5.8 w**	**Wed 5/5/27**	**Tue 6/15/27**	
49	0%	Mtg - Budget Review Meeting	4 w	Wed 5/5/27	Tue 6/1/27	47
50	0%	Owner Review/Approval (page-turn)	0.5 w	Wed 6/2/27	Fri 6/4/27	49
51	0%	County Manager /BOC Presentation?	0 d	Tue 6/15/27	Tue 6/15/27	
52						
53						
54	0%	**Construction Documents**	**18.2 w**	**Fri 6/4/27**	**Mon 10/11/27**	
55	0%	Plan Development	12 w	Fri 6/4/27	Fri 8/27/27	50
56	0%	Owner Review/Approval (page-turn)	1 w	Fri 8/27/27	Fri 9/3/27	55
57	0%	QAQC Review	2 w	Fri 9/3/27	Fri 9/17/27	56
58	0%	Finalize and Pick up Comments	2 w	Fri 9/17/27	Fri 10/1/27	57
59	0%	Review and Package Drawing Set	1 w	Fri 10/1/27	Fri 10/8/27	58
60	0%	CD Set Completed	1 d	Fri 10/8/27	Mon 10/11/27	59
61						
62						
63	0%	**Permitting/Pricing/Bidding**	**9.9 w**	**Mon 10/11/27**	**Tue 12/21/27**	60
64	0%	Permits	4 w	Mon 10/11/27	Mon 11/8/27	60
65	0%	Resubmission of Permits	4 w	Mon 11/8/27	Wed 12/8/27	64
66	0%	Bid/Pricing Phase	4 w	Mon 11/8/27	Wed 12/8/27	64
67	0%	Contract Review	1.5 w	Wed 12/8/27	Fri 12/17/27	66
68	0%	Board of Commissioners Presentation	1 d	Tue 12/21/27	Tue 12/21/27	
69						
70						
71	0%	**Construction**	**67.2 w**	**Wed 12/22/27**	**Wed 4/4/29**	
72	0%	Notice to Proceed	1 d	Wed 12/22/27	Wed 12/22/27	68
73	0%	Mobilization	2 w	Thu 12/23/27	Wed 1/5/28	72
74	0%	Construction	65 w	Thu 1/6/28	Wed 4/4/29	73
75	0%	Commissioning and Punch List	1 w	Thu 4/5/29	Wed 4/11/29	74
76	0%	Project Complete	1 d	Thu 4/12/29	Thu 4/12/29	75
77	0%	Opening Date	2 w	Fri 4/13/29	Thu 4/26/29	76

