PROJECT UPDATES

EB5547-A

- Plans are at 60%
- Bus stop has been ordered and will be delivered mid- to late January
- Bus stop will have a bike rack
- Staff met with NCDOT to mark off new bus stop location
- This location will be added to the revised plans

EB5547-B

- Plans are at 90%

SRP-SW-ARP-0055 – Stormwater Asset Mapping

- Project is complete
- Final report will be presented at January 8th agenda meeting

SRP-SW-ARP-0026 – Floodbench Project

- Have secured all access agreements except for Ingles (Kimley-Horn is reaching out to them)
- Still waiting to hear back from Norfolk Southern
- Should have all permits back by early June
- Start date pending NSE availability, but currently set for August 7th
- Work estimated to be completed by December
- Plans and specs have been submitted to DEQ

HL-0013 – Ninth Street Bridge

- All easements have been secured
- Duke utility relocation to begin January 20th and last through January 29th and then ATT to follow after
- Revised plans submitted in December
- No issues with Wildlife Commission
- DOT will begin advertising in February for March letting